The MJW Companies

GPS Field Survey Checklist

The following field survey checklist is used once the survey team has walked to the location that they will begin a GPS survey. This checklist is intended to verify none of the cables or settings changed or cables came loose between the initial setup location and the field survey location. Complete step 9 once the current walkover segment is complete.

L-		Verify the Ludium Meter is in Rate mode
2.	10	Verify that the Ludlum Meter is alternating display of "DUP" and "Value"
3.		Set Menu 1 to "Status" and Menu 2 to "Receiver"
4.	<u> 413</u>	Verify that Antenna states "External"
5.	<u> </u>	Set Menu 1 to "Data"
6.	413	Name a file to start the current survey and start the data logger
		Filename: 12 17 15 5 5 6
	20	12 715 5-10 0
7.	61	Set Menu 1 to "Status" and Menu 2 to "Sensor"
8.	43	Verify that the sensor field is reading the same as the display on the Ludlum
9.	46	When finished, set Menu 1 to "Data" and close the current file.
Name:		16. H. B. Date: 12/17/18

The MJW Companies

GPS Initial Setup Checklist

1	Complete source check of Ludium Meter
2	Power off Ludlum Meter
3	Verify Trimble is shutdown (not in suspend mode)
4	Connect the Serial Interface Adapter (SIA) to the Trimble Unit
5	Connect the Serial cable to the Ludlum Meter
6	Connect the Serial cable to the Trimble SIA
7	Connect external GPS antenna cable to the Trimble
8	Power on Ludium Meter to Rate mode
9	Verify that the Ludium Meter is alternating display of "DUP" and "Value"
10	Power on the Trimble and wait for it to completely boot
11	Launch TerraSync and wait for it to load and acquire satellites
12	Set Menu 1 to "Status" and Menu 2 to "Receiver"
13	Verify that Antenna states "External"
14	Set Menu 1 to "Data"
15	Name a test file and start the data logger
16	Set Menu 1 to "Status" and Monu 2 to "Sensor"
17	Verify that the sensor field is reading the same as the display on the Eudlum
18	Set Menu 1 to "Data" and close the current file.
Name:	Date: 12.17.15 08.41 MW